Procedure For Product Sampling in Controlled Atmosphere Rooms				
Entry Supervisor				
Authorized Entrant				
Date of Product Sample				
NEVER ENTER A ROOM WITHOUT FIRST TESTING THE OXYGEN LEVELS				
NEVER ENTER A ROOM WITH OXYGEN LEVELS BELOW 21%				
	Room #/Description	O_2 Level	Time of Completion	Initials
1)	Turn off nitrogen generator and CO_2 scrubber			
2)	Open outside door			
3)	Open sampling port			
4)	Test O_2 level outside port			
5)	Take sample			
6)	Close sampling port			
7)	Close storage door			
8)	Turn on nitrogen generator and CO_2 scrubber			
9)	Time completed			